

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-44089 Critical Lift Permit	Multiworks	Stack / Transformer Bunds 1,2 3	(No Nominated Rep)	8:00 AM 4/02/2026	6:00 PM 7/02/2026	In Progress
PER-43528 Hot Works Permit	Nilsen	Stack / Site	(No Nominated Rep)	6:00 AM 2/02/2026	6:00 PM 8/02/2026	In Progress
PER-43529 Hot Works Permit	BGB Electrical Pty Ltd	Stack / Site	(No Nominated Rep)	6:00 AM 2/02/2026	6:00 PM 8/02/2026	In Progress
PER-43530 Working at Height	PBA	Stack / Site	(No Nominated Rep)	6:00 AM 2/02/2026	6:00 PM 8/02/2026	In Progress
PER-43531 Working at Height	BGB Electrical Pty Ltd	Stack / Site	(No Nominated Rep)	6:00 AM 2/02/2026	6:00 PM 8/02/2026	In Progress
PER-43495 Excavation Permit	Multiworks	Stack / Site	(No Nominated Rep)	6:00 AM 2/02/2026	6:00 PM 28/02/2026	In Progress